YNK-DBR No. 127
Date 27.01.2020

Original/Duplicate/Triplicate

A.E.E/M.N.
S.B.R. No. 64/19-20
Date 9.11.2020 2018
DATE

CONTRACT CERTIFICATE

(For Other Works)

No: First and Final Bill

Division: **Yelahanka** Sub-Division: **Yelahanka Sub Division**

Bill Received No. 9-3727 Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 002-20-000014**

Schedule Docket No. Head of Account: Est.Cost- **95 Lakhs**

Name of Work: **Improvements to Roads and Drains at SC/ST area of JP Colony Puttenahalli Nagenahalli and surrounding areas in Ward No. 02 of Yelahanka Sub division**

Name of Contractor and Full Address: **M/s. Technical Manager (West), KRIDL, Bangalore, 5th Block, 17th Main Shivakumar Swamy Building, Bhasyam Circle Bangalore: 560010.**

Reference to Agreement No: **BBMP/EE/YNK.D/W.O/158/2019-20** Date: **08-11-2019**

Certified that the measurements were taken by me on 03/01/2020 and recorded of Pages 493 to 497 of measurement Book No. 4932 .and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Asst. Executive Engineer
Yelahanka Yeshwanthpura Sub Division
KRIDL BBMP Bangalore

Certified that the measurement were taken by me on 3/1/2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of
   b) Payments Now made { cost store or other material supplied / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Total amount adjusted -

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn.)
Yelahanka, Bangalore

Gross Amt =Rs	9298469	
FSD =Rs	464923	-
CGST = Rs	23022	-
SGST = Rs	23022	-
IT = Rs	185969	-
LC = Rs	92984	-
CBF = Rs	9298	-
Royalty =Rs	84715	-
Cess = Rs	1003933	-
Net Amt=Rs	8294536	-

Contractor's Signature

Asst. Executive Engineer
Yelahanka Yeshwanthpura Sub Division
KRIDL BBMP Bangalore

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness
1.
2.
Dated

Asst Executive Engineer
Yelahanka Yeshwanthpura Sub Division
KRIDL BBMP Bangalore

Signature of Contractor

Paid by me by Cheque/Cash Rs..... Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Audited & Admitted for Rs. 9298469-00
Rupees Ninety two lakh ninety eight thousand four hundred & Sixty nine only
by Cheque No. 829 4536-00
and Rs. 1003933-00 by Cash

Accts Supdt.
Yelahanka Division
BBMP

Executive Engineer
Yelahanka Division
BBMP

Item No	Description	unit	Tender Qnty	Previous			Present			Total Upto Date		Remarks
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Cum	1243	-	-	-	1243.62	215.28	267726.51	1243.62	267727	
2	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Cum	261.93	-	-	-	261.92	5421.90	1420112.32	261.92	1420112	
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification aand as per the directions of the Engineer-in-charge of the work .	Cum	306.36	-	-	-	306.36	7070.20	2166026.47	306.36	2166026	
4	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Tonne	21.45	-	-	-	21.45	73992.24	1586778.39	21.45	1586778	

Item No	Description	unit	Tender Qnty	Previous			Present			Total Upto Date		Remark
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per the directions of the Engineer-in-charge of the work . (Data Rate)	Sqm	815.58	-	-	-	815.15	2337.00	1905011.39	815.15	1905011	
6	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Cum	64.8	-	-	-	64.80	973.42	63077.62	64.80	63078	

Item No	Description	unit	Tender Qnty	Previous			Present			Total Upto Date		Remarks
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
7	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications.. As per the direction of Engineer incharge	Cum	108.75	-	-	-	108.54	5210.96	565598.25	108.54	565598	

Item No	Description	unit	Tender Qnty	Previous			Present			Total Upto Date		Rem
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount	
8	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead and lift and as per the directions of the Engineer-in-charge of the work .	Sqm	725	-	-	-	577.00	72.08	41590.41	577.00	41590	
	Sub Total								8015921		8015921	
	GST 12%										961911	
	Add KRIDL @ 4%										320637	
	Total Amount										9298469	

Asst. Engineer
Yelahanka / Yeshwanthpura Sub Division,
KRIDL, BBMP, Bangalore

Certificate

1.The Work executed by the contractor is found satisfactory
2. The contractor has removed the debris from the work spot
3. Thereare no departmental issues for this work

Contractor

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer